On-Site Equipment Inspection Check Sheet Column/Tower	

Equipment Title:	Project
System :	P&ID:
Author:	Date:

Step	Item	Yes	No	N/A	Comments	Sign Date
1	Check vessel is vertical.					
2	Check vessel is bolted down and appropriate guides fitted, including insulation and/or anti friction pads.					
3	Check internal Cleanliness, clean, dry and oil free. Check condition of any lining, ensure no holes or tares					
4	Column packing type is:					
5	Column packing quantity is :					
6	Check packing support grids.					
7	Check Bed limiters					
8	Check distributors fitted and level					
9	Check demister installed correctly					
10	Check feed/spray nozzles for fitting and orientation					
11	Check bubble cap trays fitted correctly and settings correct					
12	Check downcomers length/height.					
13	Check vent branches clear.					
14	Check drain branches clear.					
15	Check earthing strap if applicable					
16	Check lagging as per specification					
17	Witness vessel closure.					
18	Check painting					
19	Check vessel name plate details					
20	Check vessel identification painted correctly					
21	Check vessel relief stream inspected.					
22	Check vessel relief stream labeled.					
23	Check statutory paperwork is in order					
24	Check access platforms conform to standards					
25	Ensure all transportation bracing removed					
26						
27						
28						
29						
30						
31						